CIVIL ONE ENGINEERS AND CONSULTANTS

(Civil Engineering Consultants, Third Party Inspection, PMC Material Testing Laboratory)

An ISO 9001: 2015 Certified Company

Name of Work : Providing Asphalt works at Selected reaches in ward no 17 Phase-03, BBMP, Bangalore

Name of Client	:	**Executive Engineer,** R R Nagar Division,BBMP, Bangalore.
Contractor/Agency	:	**: Sri. T Chandrashekhar Reddy,** Contractor, Bangalore.
Est Cost	:	Rs. 7.47 Lakhs
Date of Inspection	:	30.06.2021
Status of Bill	:	1st and Part bill
In the Presence of	:	(a) **Assistant Engineer (Ward No.17),** BBMP, Bangalore.
	:	(b) **Mr. Hemanth Kumar,** Engin M/s Civil One Engineers & Consultants,

PMC Report

Sl.No	Description of the Item		ments / observations
1	KSRRB 300 - Excavation for road, drains and similar works KSRRB 300-1. Earthwork excavation by manual means in	:	Work done up to the billed quantity and Quality is satisfactory
2	KSRRB M2900-1. Plain cement concrete 1:3:6 mix with crushed stone aggregate 40 m nominal size mechanically mixed, placed in foundation and compacted by	:	Work done up to the billed quantity and Quality is satisfactory
3	KSRB 5.14.1 : Providing and constructing precast concrete solid blocks with compressive strength not less than 3.5 Newton per sqm with cement	:	Work done up to the billed quantity and Quality is satisfactory
4	Providing ruled pointing to coursed stone masonry with cement mortar, 20mm deep, after raking joints to depth of 20mm	:	Work done up to the billed quantity and Quality is satisfactory

For CIVIL ONE ENGINEERS & CONSULTANTS

Authorised Signatory

Office: #25/2, GF, 16th Cross, 2nd Main, Health Laout, Annapoorneshwaripalya, Nagarabhavi 2nd Stage, Bangalore-560091

Mob: 9731186144

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

Sl.No	Description of the Item	ments / observations	
5	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse	:	Work done up to the billed quantity and Quality is satisfactory
6	Providing & laying precast drain cover slab of 100 mm thickness in CM 1:3 including cost of all materials, labour, curing, transportation, loading, unloading etc, complete as per the	:	Work done up to the billed quantity and Quality is satisfactory

ಸಹಾಯಕ ಎಂಜಿನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

For CIVIL ONE ENGINEERS & CONSULTANTS

Authorised Signatory

Scanned with CamScanner